

**MAZAGON DOCK SHIPBUILDERS LIMITED**

महाराष्ट्र राज्य निर्माण विभाग  
**Technical Services Dept.**  
 तकनीकी सेवाएं विभाग

**ANNEXURE "D"**  
**अनुसूचना 'द'**

**Month: JUN 2026**  
 माह : जून २०२६

**माह के दौरान प्रत्येक अनुक्रम के तहत प्रत्येक अनुक्रम विवरण के लिए कार्य के समाप्त या खोले गए**  
**MONTHLY COMPLIANCE REPORT FOR CONTRACTS CONCLUDED AND POSTED ON WEBSITE**

Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid/ S/T)	Last Date of Receipt of Tender	Nos. of Tenders Received	Nos & Names of Parties Qualified after Techno-Commercial Evaluation	Nos & Names of Parties Not Qualified after Techno-commercial Evaluation	Whether Contract awarded to Lowest Tendered	Order No.	Order Date	Name of Contractor	Value of Contract in Rupees.	Scheduled Date of completion of Supplies	Actual Date of start of Work	Actual Date of Completion	Reason for Delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Works Ordered under normal tendering process इस विभाग के अंतर्गत कार्य:																	
19/00000241	Construction Boundary Wall near Clark Basin, SY Annex, MDL, Mumbai.	Web	04.11.2025	Two Bid	25.11.2025 Extended dtl. 26.11.2026	1)M/s. J P Enterprises 2)M/s. ARCOMA 3)M/s. Piyush Enterprises 4)M/s. Vikash Enterprises 5)M/s. Roy Infra And Developers	i. M/s. Arcoma ii. M/s. Piyush Enterprises iii. M/s Vikash Enterprises	1)M/s. J P Enterprises 2)M/s. Roy Infra And Developers	YES	3340000515	05.06.2026	M/s Vikash Enterprises	1,16,57,190.26	17.12.2026	Mobilisation in progress.	17.12.2026 (Schedule as per PO)	NIL
19/00000249	Dismantling and removing old existing racking system at Common Stock Store, NY, MDL.	Web	13.02.2026	Two Bid	06.03.2026	1. M/s. AIP CORPORATION 2. M/s. DK ENTERPRISES 3. M/s. PIYUSH ENTERPRISES 4. M/s. ROY INFRA and DEVELOPERS 5. M/s OM POWER SYSTEMS 6. M/s. REEM CONSTRUCTIONS PVT.LTD	1. M/s. AIP CORPORATION 2. M/s. PIYUSH ENTERPRISES 3. M/s REEM CONSTRUCTIONS PVT.LTD	1. M/s. DK ENTERPRISES 2. M/s. ROY INFRA and DEVELOPERS 3. M/s OM POWER SYSTEMS	YES	3340000517	09.06.2026	M/s Reem Constructions Pvt. Ltd.	63,72,000.00	10.08.2026	Mobilisation in progress.	10.08.2026 (Schedule as per PO)	NIL