

**MAZAGON DOCK SHIPBUILDERS LIMITED**

महाराष्ट्र शासन विनिर्माण विभाग  
**Technical Services Dept.**  
 तकनीकी सेवाएं विभाग

**ANNEXURE "D"**  
**अनुसूचक 'द'**

**Month: May 2026**  
 माह : मे २०२६

**माह के दौरान चलाने वाले अनुबंध के लिए प्रतिमाह अनुसूचक रिपोर्ट की वेबसाइट पर घोषित**  
**MONTHLY COMPLIANCE REPORT FOR CONTRACTS CONCLUDED AND POSTED ON WEBSITE**

Tender No.	Item / Nature of Work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single / Two Bid / S/T)	Last Date of Receipt of Tender	Nos. of Tenders Received	Nos & Names of Parties Qualified after Techno-Commercial Evaluation	Nos & Names of Parties Not Qualified after Techno-commercial Evaluation	Whether Contract awarded to Lowest Tendered	Order No.	Order Date	Name of Contractor	Value of Contract in Rupees.	Scheduled Date of completion of Supplies	Actual Date of start of Work	Actual Date of Completion	Reason for Delay, if any
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
Works Ordered under normal tendering process (केवल सामान्य प्रक्रिया में ऑर्डर किए गए कार्य):																	
19/00000233	Appointment of Interior Designer/Consultant Services for Modernisation of Executive Dining Hall, Mezzanine floor, North Block, MDL Mumbai.	Web	22.09.2025	Two Bid	14.11.2025	1)M/s. B J Mehta Architectural and Structural Consultants Pvt Ltd 2)M/s. VK I Interiors	1)M/s. VK I Interiors	1)M/s. B J Mehta Architectural and Structural Consultants Pvt Ltd	YES	3480000170	14.05.2026	VK I Interiors	15,04,500.00	30.05.2027	Mobilisation in progress.	30.05.2027 (Schedule as per PO)	NIL
19/00000228	Design, Manufacturing, Supply, Erection, Installation, Testing and Commissioning of 01 no 150/20T Level Luffing (LL) Jib Crane at Alcock Yard, MDL.	Web	22.07.2025	Two Bid	30.10.2025	1.M/s.Larsen & Toubro Limited 2. M/s. Promac Engineering Industries Limited	1.M/s.Larsen & Toubro Limited 2. M/s. Promac Engineering Industries Limited		YES	3480000175	19.05.2026	PROMAC ENGINEERING INDUSTRIES LIMIT	76,80,62,000.00	25.11.2027	Mobilisation in progress.	25.11.2027 (Schedule as per PO)	NIL